

DATE _____

BEF.

AFT.

REMARKS

2/7/69

Reamed

5/8"

H. Lead

March 4, 1911

10/23/74

Reamed

N. from

Rivet

186.3 ft.

W. from E line Acush. Av.

6.3 ft.

N. from S line bldg.

14.5 ft.

Renewed from 1/2' outside curb stop to existing copper
inside property. July 11, 1962

July 11, 1962

9½' -3/4" copper 1 lb. wiping solder

1 lb. wiping solder

1-3/4" cop.-cop. stop, fig. 415 R.H.

Sidewalk cut: 4' x 4' Cement Comp. 125 1/2 hr.

NOTE: It is now new from 1/2 ft. outside curb stop to meter inside bldg. Frasier Abraham LeTendre

Frasier Abraham LeTendre

Renewed from the main to a point 2 ft. from main.

2 ft. $-3/4$ " copper 1 reused $5/8$ " tail piece.

Tap reamed 1 wipe joint

Comp. 125 1 hr. St. cut: 6' x 3' Warr. W.S.

Abraham Parker Rose Feb. 7, 1969

Oct. 23, 1974 Renewed from the main to the curb stop

21 ft. - 3/4" Copper tubing 3/4" x 3/4" Fig. 413

1998 1999 2000

METER HISTORY

CHARGE OUTS

[illegible]