

APPLICATION No.: 13972 1911			TAP CLEARED			
LOCATION:	25 Grant St.	12-1-25 Ser increased to 3/4"	DATE	BEF.	AFT.	REMARKS
OWNER:	Joseph Belli	from curb Stop into Bldg.			11/13/92	9203 0083
MEASURES:	3/4" Meter	2-18-65 35 9	1/13/92:	TAP REAMED		
	W from Rockdale Ave.	251.4				
	S from N line Grant	8.2				
	W from W line House	3.5				
Feb. 17, 1965 Renewed from 1/2 ft. outside curb stop to 6 1/2 ft. inside curb stop						
3/4" cop. to cop. stop, fig. 415 7 ft. of 3/4" copper tubing						
2 lbs. wiping solder						
Jan 13, 1992: Renewed from main to a point 1.4ft						
Stock 1.4ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xs						
1- 3/4" Fig.413						
6/4/08 - West End Water Main Rehab Contract # 4 - Perrina Const.						
Renewed water service from main to a point 13 ft inside curb stop						
30 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;						
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM						

[illegible]

CHARGE OUTS

[illegible]