

13977

175 Eugenia St

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

W X Acushnet Ave	207.5 ft
------------------	----------

S X N line Eugenia St 8.6 ft

E X W line House 10.0 ft

1" Copper Service

04/05/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 63

Distance from main to curb stop (ft) 24.0

Distance from curb stop to meter (ft) 11.5

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 4.2

Total length of new pipe installed (ft) 24

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball Valve Furnished:no size 3/4"

Remarks: 1"-3/4" union installed 0.7' inside curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

