

APPLICATION No.: 14051

TAP CLEARED

LOCATION: 74 HopeOWNER: S. DaSilviaMEASURES: 3/4"

N from	Nash Rd.	61.0 ft.
W from E line	Hope	7.9 ft.
N from S line	house	24.5 ft.

April 6, 1970 Renewed $\frac{1}{2}$ ft. outside curb stop to
inside cellar.

20 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Hays curb stop
1 wipe joint

Sept. 23, 1977: Renewed from main to point 1 ft. from main.
1 ft. - $\frac{3}{4}$ " copper; 1-6" x $\frac{3}{4}$ " Saddle; $\frac{3}{4}$ " corporation tap;
 $\frac{3}{4}$ " x $\frac{3}{4}$ " lead to cop. connector XXS

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]