

FORMALLY KNOWN AS

APPLICATION No.: 1407

TAP CLEARED

X

LOCATION: 287 Kempton

OWNER:

MEASURES: 3/4"

E from Summer 30.8 ft.

S from N line Kempton 6.4 ft.

E from E line House 4.3 ft.

Oct. 7, 1974 Renewed from the new 10" main in Kempton
St. to 1 ft. inside property line.

27 ft. - 3/4" Copper tubing 3/4" McDonald tap

3/4" McDonald curb stop 3/4" x 3/4" Ford lead -
cop adaptor XS

(1 ft. inside prop. line)

Acushnet /stop Box - (contractor to install new stop box
at a later date)

S & S Cont. supplied the stock, labor, excavated & will
maintain trench.

Measures of new 3/4" Curb Stop:

E x E line Summer St. 30.2 ft.

E x E line House 4.4 ft.

S x N line Kempton St. 5.4 ft.

S x S line House 8.7 ft.

- - -

INACTIVE
SERVICE

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 1407

TAP CLEARED

7

LOCATION: Summer N.E. Cor. Kempton

OWNER:

MEASURES:	3/4"	L lead	7-1-1873
	E from	Summer	30.8 ft.
	S from N line	Kempton	6.4 ft.
	E from E line	House	4.3 ft.

X-S

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]