APPLICATION No.: 14070	TAP CLEARED			
LOCATION: 57 Nelson St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: May 19, 1911  E X Crapo St S X N Line Nelson St E X W Line House 9.6 ft  1" Copper Service 07/30/2020 Lead service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 29 Distance from curb stop to meter (ft) 11.5 Distance from curb face to curb stop (ft) 13.9 Total length of new pipe installed (ft) 40.5 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Ball valve replaced: yes size 1" Remarks: 1" union installed where shown				

