

1146

APPLICATION No.: 14077

TAP CLEARED

LOCATION: Plainville Rd

OWNER: O'Such

MEASURES:

05/20/1911

1"

E from Shawmut Ave 3189.0

N from S line Plainville Rd 6.3

E from 4th hyd't E of Shawmut Ave 56.0

Service in lot

 September 29, 1960 Renewed from curb stop to a point 1 ft. from property line.

9 ft. of 1" copper tubing 1 1" cop. to cop. eplg. A-1552
 1 lb. wiping solder

Note: 60 ft. of 1" copper tubing was installed by owner's plumber from a point 1 ft. outside property line to meter inside cellar. The meter was formerly located in the sidewalk. 3 cast iron are risers were returned to the repair shop.

7/2/09 - City crew renewed service from main to curb stop
 10 ft - 1" copper tubing; 1 - 1" curb stop; 1 Caldwell stop box;
 1 - 1" x 1" Fig. 413. Tap reamed. Foreman: Frank Bento

DATE

BEF.

AFT.

REMARKS

5/28/09

2:45

2009-2112042

7-2-09

Tap reamed

[illegible]

CHARGE OUTS

[illegible]