

APPLICATION No.: 14080

LOCATION: 11 Salisbury St

TAP CLEARED

OWNER:

31-313

MEASURES:

May 11, 1911

S X Cove St

179.0 ft

E X W Line Salisbury St

8.8 ft

S X N Line House

13.0 ft

1" Copper Service

03/27/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 10.5

Distance from curb stop to meter (ft) 22.5

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 33

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

8/4/86

Ream

[illegible]