

APPLICATION No.: 14088

## TAP CLEARED

LOCATION: 185 Crapo St.OWNER: Antonio A. & Laura MorgadoMEASURES: 5/8"Copper  
H lead

May 22, 1911

W from

Crapo St.

37.7 ft.

S from N line

Jouvette St.

8.0 ft.

E from W line

house

7.1 ft.

January 3, 1975 Renewed from 6" outside curb stop to a point 3½ ft. inside curb stop.

4 ft. - 3/4" Copper tubing      3/4" Curb Stop  
Caldwell Stop Box      2 wipe joints9-2-98 Renewed from 1/2' outside curb stop to prop. line. Stock:  
10 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop  
Box, 2 - 3/4" x 3/4" lead to cop. adapt. XXS.

4/20/11 Small leak under foundation.

6/23/11 - City crew renewed water service from main to meter

26 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell  
stop box; 1 - 5/8" x 3/4" Fig 413; Tap Cleaned

Foreman: Bill Days

DATE

BEF.

AFT.

REMARKS

9/2/98 983604696

Clean Eject

6/7/11 8:00

2011-2304557

[illegible]

## CHARGE OUTS