

APPLICATION No.: 14106TAP CLEARED 9006-1957LOCATION: 107109 ReynoldsOWNER: Canter

DATE

BEF.

AFT.

REMARKS

2/8/90:

TAP

REAMED

MEASURES: 3/4"

|                        |      |
|------------------------|------|
| N from Cedar Graove    | 22.5 |
| E from W line Reynolds | 9.3  |
| S ffrom N line house   | 12.4 |

-----  
August 27, 1963 Renewed from 6 in. outside curb stop to 5 ft. inside  
the curb stop/  
5 $\frac{1}{2}$  ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop  
2 lbs. wiping solder  
-----

Oct. 22, 1975 Renewed from 5 ft. inside curb stop  
to inside cellar.  
19 ft. - 3/4" Copper tubing ( 14 ft. inside)  
3/4" sweat cplg. Caldwell Stop Box  
- - -

2/8/90: REnewed from main to curb stop  
Stock: 6ft. 3/4" copper tubing 1-Caldwell stop box  
1-3/4x5/8 Fig.413 =====

9/13/93: CHAP 90 PROJECT Medeiros & Son Cont. renewed from  
new 6" main to a point 3.1ft All stock supplied by cont.  
3.1ft 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp  
1-3/4" corporation tap Insp. M Rose III  
=====



[illegible]

## CHARGE OUTS

[illegible]