

APPLICATION No.: 14118

TAP CLEARED

8557-0040

LOCATION: 332 North

OWNER: Morris P. Fox

MEASURES: 5/8"

E from

Florence

49.2 ft.

N from S line

North

7.4 ft.

E from W line

House

3.8 ft.

12/16/85: Renewed from 1/2' outside curb stop to prop line.

Stock: 4ft. 3/4" copper tubing 1-3/4 curb stop

1 - Caldwell stop box 2 - 3/4x5/8 lead to cop adapt. xs

=====

1-5-85 COMPLAINED OF D/W MRS. ACIRATIS 993-7975

9/30/05 Renewed from property line to inside cellar. (10 ft. inside property line) Stock: 10 ft. 3/4" copper tubing; 1 - 3/4" x 3/4" cop-cop cplg., comp.

NOTE: Sewer possibly broken by Contractor...found many pieces of clay pipe. Silva Construction Foreman: Grenon

9/26/05 Renewed from main to curb stop

Stock: 12' of 3/4" copper tubing, one Caldwell stop box, one 3/4" curb stop, one 3/4" corporation tap

Work by Silva Construction

DATE

BEF.

AFT.

REMARKS

12/16/85

9/30/05 8:30 AM 2005-401-0167



[illegible]

## CHARGE OUTS

[illegible]