

APPLICATION No.: 14121

TAP CLEARED ✓

LOCATION: 67 Hathaway

OWNER: J. De Mello

MEASURES:

5/8"

W from Diman St. 169.6 ft.

S from N line Hathaway St. 8.4 ft.

W from E line house 13.9 ft.

DATE

BEF.

AFT.

REMARKS

6/30/53

reamed

6/17/87: TAP REAMED

June 30, 1953 Renewed from tap to 1 ft. outside curb stop  
23 ft. of 3/4" copper tubing

---

Jan. 26, 1953 Renewed 1 ft. each side of curb stop and 1 ft. from  
main 3 ft. of 3/4" copper tubing  
3/4" copper stop, Fig. 415 3/4" cop. to I. Fem. Fig. 413

May 25, 1977: Repaired from curb stop to inside cellar wall.  
18 ft.-3/4" copper (8 ft. inside); Caldwell stop box;

3/23/79: Franklin Const. renewed service from the main  
to the curb stop. 24 ft.-3/4" copper; 3/4" curb stop;

Caldwell stop box; 5/8" x 3/4" Fig. 413

6/17/87: Renewed from main to curb stop. Stock: 24.0 ft.  
3/4" copper tubing.=====

[illegible]

## CHARGE OUTS

[illegible]