

APPLICATION No.: 14163

TAP CLEARED

LOCATION: 370 ParkOWNER: Theron G. DemoranvilleMEASURES: 5/8"

S from	Sycamore	76.0 ft.
W from E line	Park	8.5 ft.
S from N line	Barn	13.8 ft.

8/21/79: Renewed from main to 2 ft. front of main. 2 ft.-  
3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop.  
adapt. XXS;

8/30/79: Renewed 6" outside curbstop to the line. 8 ft.-  
3/4" copper; 2-5/8" x 3/4" lead-cop. adapt. XS; 3/4" curb  
stop; Caldwell stop box;

1-16-01 Zenone Const. renewed from main to curb stop. Stock:  
3 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop  
Box, 1 - 5/8"x3/4" Fig. 413. Zenone Const. to maintain cut.

DATE

BEF.

AFT.

REMARKS

8/21/79

Reamed

1-16-01 Tap reamed

[illegible]

## CHARGE OUTS

[illegible]