

APPLICATION No.: 14190

## TAP CLEARED

LOCATION: 202 Crapo St.OWNER: William G. Morris

DATE BEF. AFT. REMARKS

7/6/95: tap reamed

MEASURES: 5/8" H lead June 23, 1911

S from Nelson Stl 22.0 ft.

W from E line Crapo St. 7.0 ft.

N from S line house 7.0 ft.

✓ Ser. increased to 3/4 curb stop into Bldg. 4/6/66

✓ April 6, 1966 Service renewed from  $\frac{1}{2}$  ft. outside curb stop to meter  
inside cellar 21 ft. 3/4" copper tubing  
3/4" cop. to c p. stop, fig. 415 1 lb. wiping solder

---

✓ July 6, 1995 Crapo St. Reconstruction

Todesca Corp renewed service from the main to the prop line  
Cont. supplied all stock & will maintain trench  
17ft 6in. 3/4" copper tubing 1-3/4" curb stop 1-stop box  
1-3/4x3/4 cop-cop cplg comp 1-3/4x5/8 Fig 413

Insp. Dennis Monty

## ✓ ADDITIONAL MEASURES

S x N line house 23.0 ft

N x S line house 6.0 ft

[illegible]

## CHARGE OUTS

[illegible]