

APPLICATION No 14280

TAP CLEARED

83-06-0122

LOCATION: 622 Maxfield

OWNER: Nora Benfarlant

MEASURES: 3/4"

07-20-1911

W from

Beech

113.0 ft.

N from S line

Maxfield

7.0 ft.

W from E line

House

6.6 ft.

FEB 8 - 1983 --Renewed from 6" outside curbstop to the property line. 6.0 ft. - 3/4" copper; 3/4" curb stop; re-used stop box; 2- 5/8" x 3/4" lead-cop. adapt. XXS;

- - - -

8/26/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
Renewed water service from main to a point 1 ft inside curb stop
8.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

10/26/09 - City crew moved curb stop into sidewalk area;
road under construction, curb stop was in roadway
1 - 1" curb stop; 1 Caldwell stop box
Foreman: Frank Bento

[illegible]