

SERVICE

N.B. SCHOOL DEPT.

Application No.

14288

St. & No.

Maxfield N.S., E. of Florence

Size Pipe

Kind Pipe

Laid

~~5/8~~ 3/4"~~Lead~~ Copper

July 26, 1911

E from E Florence

St. ~~167.5~~ ^{159.8} ft.

S from N line Maxfield

St. ~~7.1~~ ^{7.1} ft.W from W E line ~~lot~~ LindseySt. ~~71.1~~ ^{121.2} ft.

Water off meter for reuse & meter 7/9/25

City

27 ft. Earth

Taker

Labor ft. Earth

1 41

26 ft. Pipe

3 ft. Pipe

0 42

(NOT READING)

2 00

(over)

3 83

May 19, 1916 this ser. 14288, N.S. Maxfield St.,
65 ft. W. of Florence was taken up and relaid
N.S. Maxfield, 187.5 ft. E. of Florence as follows.
Labor 16.22; ctg. 1.50..... \$17.72

1-5/8" tap & coupling..... .88
See bill #11454, small sized bill \$18.60
book, pg. 148.

4-8-54, ser. leak, renewed from main to a point
12 ft. from main. Renewed from a point 1 ft. out-
side curb stop to a point 3 ft. inside curb stop
Used 16 ft. 3/4" cop. tubing . 5 wiped joints & tap
reamed.

OFF AT CURB NOV. 3, 1995 REPL. BY [#]31950

SERVICE

N.B SCHOOL DEPT.

Application No. 31950

St. & No.

541 Maxfield St.

E x Florence St.

Size Pipe

1"

Kind Pipe

Copper

Laid

Nov. 3, 1995

E	from	E line Florence St.	St.	89.0	ft.
S	from	N line Maxfield St.	St.	6.0	ft.
W	from	E Concession Stand	St.	1.0	ft.
	from	line	St.		ft.

City

ft. Earth

Taker

ft. Earth

ft. Pipe

ft. Pipe

Mainto curb stop 23.0ft.

P.L. 56/43

