APPLICATION No.: 14370	TAP CLEARED			
LOCATION:89 Nelson St	DATE	BEF.	AFT.	REMARKS
OWNER:	2/14/06 Ream			
MEASURES: Sept 14, 1911  E X E Crapo St S X N Line Nelson St W X E Line House 9.3 ft  1" Copper Service 08/03/2020 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 27.7 Distance from curb stop to meter (ft) 11.5 Distance from curb face to curb stop (ft) 2.3 Depth of service (ft) 3.9 Total length ofnew pipe installed (ft) 39.2 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Ball valve replaced: yes size 1"				

