

APPLICATION No.: 14438

TAP CLEARED ✓

LOCATION: 155 - 157 Clara St

OWNER: _____

31-313

MEASURES: Oct. 24, 1911

E from Brock Ave 247.6 ft

S from N line Clara 9.0 ft

W from E line House 8.4 ft

1" Copper Service

9/11/2019 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Sons

Type CU, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) 25

Distance curb stop meter (ft) 22

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 5

Total length of new pipe installed (ft) 47

curb stop replaced: yes, size 1"

corporation replaced: yes, size 1"

ball valve furnished: yes, size 1"

[illegible]