

APPLICATION No.: 14447

## TAP CLEARED

LOCATION: 153-5 Sycamore

DATE

BEF.

AFT.

REMARKS

OWNER: A Fratiputro

12/23/88: TAP REAMED

MEASURES: 5/8"

E from	Park	122.0 ft.
S from N line	Sycamore	9.6 ft.
E from W line	House	15.0 ft.

-----  
January 3, 1963 Renewed from  $\frac{1}{2}$  ft. outside curb stop to property line.  
 $8\frac{1}{2}$  ft. of  $\frac{3}{4}$ " copper tubing      1  $\frac{3}{4}$ " cop. to cop. stop  
2 lbs. wiping solder  
-----

12/23/88: Renewed from main to a point 3.5 ft.

Stock: 3.5 ft.  $\frac{3}{4}$ " copper tubing      1- $\frac{3}{4}$ x $\frac{5}{8}$  lead to cop adaptxs      1- $\frac{3}{4}$ x $\frac{5}{8}$  Fig.413  
=====

9/1/04      Silva Construction Renewed from main to curb stop.

Stock: 25' -  $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Curb Stop

Caldwell Stop Box

 $\frac{3}{4}$ " Corporation tap

[illegible]