

APPLICATION No.: 14460

TAP CLEARED

LOCATION: 165 Newton

OWNER: Wm H. Tripp

MEASURES: 5/8"

11-03-1911

N from	North	61.3 ft.
E from W line	Newton	6.5 ft.
S from N line	House	2.2 ft.

May 2, 1957 Rewiped joint at main.

1 lb. wiping solder-tap reamed

October 13, 1970 Renewed from the main to $\frac{1}{2}$ ft. inside curb stop

8 ft. - 3/4" copper tubing	1-3/4" Hays curb stop
1 wipe joint	1-3/4" x 3/4" fig. 413

11/20/08 - City renewed service from curb stop into cellar - hired by owner

17 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box (hit sewer service while renewing water

7 ft - 6" PVC; 2 clay to PVC Fernco; 1 -22 degree bend).

Foreman: Danny Perry

DATE

BEF.

AFT.

REMARKS

5/2/57

Reamed

10/13/70

11/20/08 8:00

2008-4705394

[illegible]

CHARGE OUTS

[illegible]