

APPLICATION No.: 14465

TAP CLEARED ✓

LOCATION: 286 Tinkham

OWNER: Edmund Jussiaumi

MEASURES: 5/8"

E from	Brook	48.3 ft.
N from S line	Tinkham	8.8 ft.
W from W line	bldg.	1.0 ft.

Ser. increased to 3/4" from curb to cellar

-----  
May 21, 1964 Renewed from  $\frac{1}{2}$  ft. outside curb stop to meter inside the cellar.

20 $\frac{1}{2}$  ft. of 3/4" copper tubing      1 3/4" cop. to cop. stop  
1 lb. wiping solder

-----  
2/7/13: City crew went to renew water service from the main to the curb stop. After trench was dug it was discovered that service was already renewed; Not updated on card. Foreman R. Aquiar  
-----

2005 Earle St sewer project 3/4 copper main-prop line

[illegible]

## CHARGE OUTS

[illegible]