

APPLICATION No.: 14471

TAP CLEARED ✓

LOCATION: 156 Clara St

OWNER: _____

31-313

MEASURES: Nov. 9, 1911

E from Brock Ave 257.0 ft

N from S line Clara St 9.2 ft

W from E line House 4.1 ft

1" Copper Service

9/16/2019 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Son

Type: CU, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) 9.6

Distance curb stop to meter (ft) 19.4

Distance from curb face to curbstop (ft) 1.5

Depth of service (ft) 4.4

Total length of new pipe installed (ft) 26

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

