

14472

LOCATION: 132 Holly St

OWNER: Lot 92-254

31-313

MEASURES:	W X Ashley Blvd	174.5 ft
	N X S Line Holly St	9.0 ft
	E X W Line House	13.0 ft

1" Copper Service

05/22/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance main to curb stop (ft) 9.7

Distance curb stop to meter (ft) 8.5

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 18.2

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: STUB

Remarks: Shows both water and sewer services stubs

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

