APPLICATION No.: 14481	TAP CLEARED				
LOCATION: 376 Hillman	DATE	BEF.	AFT.	REMARKS	
OWNER: C.E. Whitworth					
MEASURES: 5/8"		200			
W from Florence 83.6 ft.					
N from S line Hillman 6.5 ft. E from W line House 9.3 ft.					
2/27/80: Renewed from 6" outside curb stop to a point					
3.0 ft. inside stop. 3.5 ft3/4" copper; 3/4" curbstop;					
2-5/8" x 3/4" lead-cop. adapt. XS; Caldwell stop box;					
8/26/08 - West End Water Main Rehab Contract # 4 -Perrina Const.					
Renewed water service from main to property line					
Renewed water service from main to property line 15 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop; 1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM					

METE	RH	ISTO	DRY					CHARGE OUTS
DATE	SET	SIZE	MAKE	NUMBER	READING	TEST	REMARKS	
5-14-28			8 King	184244				
0 11 10		-	V					
,								
)	13