

LOCATION: 121 Arnold St.

OWNER: Evelina Gagnon

MEASURES: 5/8" L lead Nov. 23, 1911
 E from Arch 22.0 ft.
 S from N line Arnold 6.6 ft.
 W from E line House 4.5 ft.

3/17/81: Renewed from 6" outside curbstop to prop. line.
 7.0 ft. - 3/4" copper; 3/4" curb stop; Caldwell stop box;
 2-5/8" x 3/4" lead-cop. adapt. XS

*4/4/88 2 Billington plumber called lead line leaking
 badly - wants renewed - as told not able
 to for a couple of weeks!*

2-18-88 renewed from main to a point 1 ft, renewed from 1/2' outside curb stop to ins.
 cellar (8ft ins prop line) 18ft-3/4" copper tubing 1-5/8x3/4 Fig 413

Street reconstruction April 16, 1997

REnewed from main to curb stop

Stock: 20ft 3/4" copper tubing same curb stop

same Caldwell stop box 1-3/4x5/8 Fig 413

11-14-2000 Renewed from newly installed 8" main to a point 2 ft.

Stock: 2 ft. - 3/4" Copper tubing, 1 - 3/4"x3/4" cop to cop cplg.,

comp. 1 - 3/4" Corporation tap. Silva Const. to maintain cut.

DATE

BEF.

AFT.

REMARKS

8807-0697

2/18/88

reamed

tap reamed 4/16/97

METER HISTORY

[illegible]

CHARGE OUTS