

APPLICATION No.: 14534

3/4"

TAP CLEARED

REMARKS



LOCATION: 556 Cottage St.

OWNER: Meyer Fox

MEASURES: 3/4"

S from

Merrimac

112.8 ft.

W from E line

Cottage

8.5 ft.

N from S line

House

7.0 ft.

Jan 28, 1972 Leak at the tap. 1 ft. - 3/4" Copper tubing
 1 wipe joint 1 - 1" 3/4" Fig. 413

Dec. 7, 1957 Renewed from a point $\frac{1}{2}$ ft. outside curb stop to a
 point $2\frac{1}{2}$ ft. inside curb stop 3 ft. of 3/4" copper tubing
 3/4" copper stop, fig. 415

April 22, 1975 Renewed from 1 ft. outside curb stop to
 property line.

10 ft. - 3/4" Copper tubing 3/4" Curb Stop
 Caldwell Stop Box 2 - 3/4" x 5/8" lead to cop.
 adapt. XXS

6/28/02 Renewed from main to curb stop. Stock: 26 ft. 3/4"
 copper tubing; 1 - Caldwell stop box; 1 - 3/4" x 3/4" Fig. 413;
 Tap reamed

DATE

BEF.

AFT.

1/28/72

reamed

6/28/02

Tap reamed

[illegible]

CHARGE OUTS

[illegible]