

APPLICATION No.: 14540

TAP CLEARED

LOCATION: 121 Rodney St.

OWNER: Lorraine B. Lemlin

MEASURES: $3/4''$

COPPER

JULY 14, 2015

E from

Brock Ave.

106.8 ft.

S from N line

Rodney St.

8.6 ft.

E from W line house

11.6 ft.

4/5/89: Renewed from $\frac{1}{2}$ ' outside curb stop to a point 5.5 ft.

inside curb stop Stock: 5.5 ft. 3/4" copper tubing

1 - 3/4" curb stop 1-Caldwell stop box 2-3/4x5/8 lead to

cop adapt. xxs.

=====

1-4-01 Tilcon Const. renewed from main to property line. Stock:

33 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop

Box(sane), 1 - 5/8"x3/4" lead to cop. adapt.XXS, 1 - 5/8" x 3/4"

Fig. 413. Tilcon Const. to maintain cut.

7/14/15: RENEWED FROM CURB STOP TO METER W?/ 3/4"

copper. CONTRACTOR: Cardoso Contracting.

inspected by: P.R.

DATE _____

BEF.

AFT.

REMARKS

Tap reamed 1-4-01

4.30.01

11:30

2001-170-7396

[illegible]

CHARGE OUTS

[illegible]