

APPLICATION No.: 14568
V

TAP CLEARED



LOCATION: 11 Stapleton

OWNER: Manl Correia

MEASURES:

5/8"

N from	Brook Ave.	160.8 ft,
E from W line	Stapleton	7.4 ft.
S from N line	House	10.7 ft.

DATE

BEF.

AFT.

REMARKS

7/5/05 930 AM 2005-2800346

July 5, 2005 Renewed from main to property line.
18 ft. 3/4" Copper Tubing; 3/4" Curb Stop; Caldwell Stop Box;
5/8 x 3/4 lead to cop. adapt. xs; 5/8 x 3/4 Fig. 413;
Tap reamed.

1" Copper Service

4/25/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (Ft) 19

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (Ft) 19

Curb stop replaced: No, Corporation replaced: No

Ball valve furnished: Yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
3-3-66		5/8	Rockwell Mag	19378310					

CHARGE OUTS

