

APPLICATION No.: 14584

TAP CLEARED

8543-0932

LOCATION: 27 Pierce

OWNER: Hersey Tosell

MEASURES: 5/8" 3/4"

Copper

W from W line Pierce 19.6 ft.

S from N line Court 7.5 ft.

W from E line body house 14.0 ft.

2/3/78: Renewed 6" outside curb stop to prop. line. 7½ ft.

3/4" copper; 3/4" curb stop; 2-3/4" x 3/4" lead to cop.
adapt. XXS; Caldwell stop box;Oct. 18, 1985 Owner renewed from the property line
to meter: with 3/4" copper tubing-----
10/22/85: Renewe from main to a point 5ft.6in. outside of main/
Stock: 5ft. 6in. 3/4" copper tubing 1-3/4x5/8 lead to cop adapt. XXS
1 - 3/4 x 5/8 Fig. 413=====
6/30/88: Renewed from a point 6 ft. south of curb stop to a point
8 ft. south of curb stop. Repaired service broken by Frank Const.
by installing: 2 ft 3/4" copper tubing 1-3/4" curb stop (buried)
2 - 3/4 x 5/8 lead to cop adapt. xs.
=====11/8/94 M. Pavao Const. renewed from main to Curb Stop. All stock
supplied & installed by Contractor. 20 ft. - 3/4" Copper tubing,
1 - 3/4" Curb stop.

DATE

BEF.

AFT.

REMARKS

10/22/85: TAP REAMED



[illegible]