

APPLICATION No.: 14610

TAP CLEARED ✓

LOCATION: <sup>31</sup> ~~21~~ Rotch S.W. Co. Maple

OWNER: Roland R Milliden

MEASURES: 5/8"

W from	Rotch	49.0 ft.
N from S line	Maple	9.0 ft.
E from W line	body of house	3.0 ft.

-----  
 January 6, 1964 Renewed from  $\frac{1}{2}$  ft. outside curb stop to 7 ft. inside  
 the curb stop - property line.

$7\frac{1}{2}$  ft. of 3/4" copper tubing      1 3/4" cop. to cop. stop  
 2 lbs. wiping solder  
 -----

Feb. 9, 1982 Renewed from 6" outside curb stop to prop. line  
 8.0 ft. - 3/4" copper; 3/4" curb stop: stop box;  
 2 5/8" x 3/4" lead to cop adapt. XS  
 -----

9-20-2000 Silva Const. renewed from main to curb stop.  
 Stock: 10 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,  
 1 - 3/4" Corporation tap, Tap new 8" main. Silva Const.  
 to maintain cut.

1/14/05 Renewed from property line to inside cellar. (10 ft. inside  
 property line) Stock: 10 ft 3/4" copper tubing; 3/4" x 3/4" cop-cop  
 cplg., comp.  
 -----

DATE

BEF.

AFT.

REMARKS

1/14/05 930 pm 2005-030-4104

[illegible]

## CHARGE OUTS

[illegible]