

LOCATION: 274 Arnold St.

OWNER: Rose Lyman

MEASURES: 5/8"

L lead

May 16, 1912

E from

Tremont

94.3 ft.

N from S line

Arnold

6.6 ft.

E from W line

House

11.0 ft.

July 29, 1965 Renewed service from  $\frac{1}{2}$  ft. outside curb  
 stop to 3 ft. inside curb stop.  
 $3\frac{1}{2}$  ft. -  $3\frac{1}{4}$ " copper; 1- $3\frac{1}{4}$ " cop to cop stop, fig. 415;  
 2 lbs. wiping solder;

8/13/92: Pavao cont. renewed from main to prop line  
 supplied all stock & labor Stock: 14.0ft  $3\frac{1}{4}$ " copper tubing  
 1- $3\frac{1}{4}$ " curb stop 1-Caldwell stop box 1- $3\frac{1}{4}$ x $\frac{5}{8}$  lead-cop adapt.xs  
 1- $3\frac{1}{4}$ x $\frac{5}{8}$  Fig 413 Insp J Rodrigues==== Chap 90 project

DATE

BEF.

AFT.

REMARKS

8/13/92: Tap reamed

## METER HISTORY

## CHARGE OUTS

[illegible]