

APPLICATION No.: 14724---5/8<sup>th</sup>

TAP CLEARED

LOCATION: 3516 Acushnet Ave., E.S.

OWNER: A.P. LeBlanc

MEASURES: ~~5/8"~~ 3/4"

COPPER

~~H. lead~~

June 19, 1912

N from

Nye Rd.

1283.5 ft.

W from E line

Acushnet Ave.

8.0 ft.

N from S line

house

9.1 ft.

12/22/92: Renewed from main to a point lft

Stock: 1ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs

1-  $3/4 \times 5/8$  Fig 413

3-16-98 Renewed from main to a point 1ft. Stock: 1 - 5/8" x 3/4"  
lead to cop cplg., comp., 1 - 5/8" x 3/4" Fig. 413.

4/10/06 Renewed from main to property line

Stock: 40' of 3/4" copper tubing, 3/4" curb stop, stop box,  
5/8 x 3/4 lead to cop adapt xs, 5/8 x 3/4 Fig. 413, tap reamed

Repaired broken 10" storm drain

Stock: 4' section of 10" pvc, two 10" clay to plastic

8/15/07 - NE Pressure Project - Tied service into new 12" main

Renewed from main to a point 2 ft

Stock: 2 ft -3/4" copper tubing; 3/4" x 3/4" cop-cop cplg., comp

Foreman - D. Monty

11/29/10 - City crew renewed water service from 1/2 ft  
outside curb stop to inside cellar

36 ft - 3/4" copper tubing; 1 - 3/4' curb stop

Foreman: Danny Perry

[illegible]



CHARGE OUTS

[illegible]