

APPLICATION No.: 14743

TAP CLEARED 9038 0103

LOCATION: 73 Davis St.

OWNER: Jacintho Fernands

MEASURES:

5/8"

W from	Belleville Ave.	77
S from N line	Davis	9
E from W line	House	11

Sept. 21, 1978 Cement Liners went by service - tap is now plugged with cement.

11/14/78: Franklin Const. renewed service from the main to the property line. 32 ft. - 3/4" copper; 5/8" x 3/4" Fig. 413; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop. adapt. XXS

Sept. 3, 1985 Checked by JR for leak - found running inside cellar at meter connection - No meter - Shut off at curb stop by JR this date

S.O. OVER 1 YR. MUST HAVE COPPER
INSIDE BEFORE TURN ON

9992713

9/17/90: Renewed from prop line to inside cellar
9 ft/ ins. prop line Stock: 9ft. 3/4" copper tubing
1- 3/4 x 3/4 cop-cop cplg comp====

DATE

BEF.

AFT.

REMARKS

9/17/90: TAP REAMED

[illegible]

CHARGE OUTS

[illegible]