

APPLICATION No.: 14758

TAP CLEARED 85040783

LOCATION: 179 Rockland St.

OWNER: Frances E. Silva

MEASURES: 5/8"

H

June 28, 1912

DATE

BEF.

AFT.

REMARKS

8-30-
31

9336 00050 ✓

N from Rockland St.

43.0 ft.

E from W line Bolton St.

9.0 ft.

S from N line building

21.0 ft.

1/23/85: Renewed from 1/2' outside curb stop to a point
3.0 ft. Stock: 3.5 ft. 3/4" copper tubing

1 3/4" curb stop 1 #1 Caldwell stop box 2 3/4 x 5/8
lead to cop adapt. comp xxs

=====

=====

8/30/93: Renewed from main to prop line Stock: 18ft 3/4" copper
tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop
adapt. xxs 1-3/4x5/8 Fig 413

1" Copper Service =====

05/23/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) N/A

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 18

Curb stop replaced: No Corporation replaced: No

Ball valve replaced: Yes size 1"

[illegible]