

APPLICATION No.: 14776

TAP CLEARED

LOCATION: 145 Rockland St.

OWNER: Dionele Duarte, Et Ux

MEASURES: 5/8"

H

June 28, 1912

W from Orchard St. 89.0 ft.

S from N line Rockland St. 7.8 ft.

E from W line house 9.0 ft.

Dec. 8, 1975 Renewed from 6" outside curb stop to inside cellar.

20 1/2 ft. - 3/4" Copper tubing (12 ft. inside)

3/4" Curb Stop 1 wipe joint

1" Copper Service - -

10/18/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 82

Distance from main to curb stop (ft) 23

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 23

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

Remarks: existing 4" NEW gas pipe is 3ft away from the curb

3VF from top of gas pipe to top of grade

Old existing gas pipe runs parallel 2ft away from the existing

4" new gas pipe

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST	REMARKS
3-7-66		5/8	Rockwell Mag	19378319			

