

APPLICATION No.: 14785

TAP CLEARED 84061223

LOCATION: 130-2 Sycamore

OWNER: Attlilis Capra

MEASURES: 5/8" 3/4" copper

W from	Emerson ST.	37.0 ft.
N from S line	Sycamore	8.5 ft.
W from E line	House	2.5 ft.

 December 23, 1971 Renewed from the main to a point 6 ft. from main.
 6 ft. of 3/4" copper tubing 1 3/4" x 3/4" fig. 413 cplg.
 1 lb. wiping solder

Feb. 13, 1984 - Renewed from 1/2 ft. outside curb stop
 to a point 5.0 ft. inside curb stop.
 5.5 ft. - 3/4" copper tubing
 1 - 3/4" curb stop 1 stop box
 2 - 5/8" x 3/4" lead to copper adaptors XS

Aug. 2, 1996:

Renewed from main to ins.cellar (7ft ins.prop line)
 Stock: 25ft 3/4" copper tubing 1-3/4 curb stop
 1- Caldwell stop box 1-3/4x5/8 Fig 413
 =====

9/13/04 Silva Construction Renewed from main to a point 6 ft.

Stock: 6' - 3/4" Copper Tubing
 3/4 x 3/4 cop to cop cplg., comp.
 3/4" Corporation tap

DATE

BEF.

AFT.

REMARKS

8/2/96

963106447.

8/2/96: tap reamed

[illegible]

CHARGE OUTS

[illegible]