APPLICATION No.: 14797 5/8" H lead		TAP	CLEAR	ED
LOCATION: 3925 Acushnet Ave.	DATE	BEF.	AFT.	REMARKS
	11/16/0	Tap I	Reamed	
MEASURES: 5/8" H lead July 17, 1912				
S from Braley Rd. 967.3 ft.				
E from W line Acushnet Ave. 8.3 ft. N from N line House 2.7 ft.	•			
11/16/05 Renewed from main to property line				
11/16/05 Renewed from main to property line Stock: 18' of 3/4" copper tubing, 3/4" curb stop, stop box, 5/8 x 3/4 lead to copper adapt. xs, 5/8 x 3/4 fig. 413				
Tap reamed				
9/25/07 - NE Pressure Project - Tio-in service in new 12" main				
9/25/07 - NE Pressure Project - Tie-in service in new 12" main Stock: 16 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg., comp. Note: This service is under the 36" water main				
cplg., comp. Note: This service is under the 36" water main F. Bento				

METER HISTORY							CHARGE OUTS			
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST		REMARKS	
	OUT									
						+47	****			
								1		
								-		
										/
								-		
								-		
						_				
								-	-	
								-		