136' APPLICATION No.: 14798 5/8" I lead	TAP CLEARED			
LOCATION: 4102 Acushnet Ave.	DATE	BEF.	AFT.	REMARKS
OWNER: Lillian M. Kirlap	2/11/7	76		Reamed
MEASURES: 5/8"  N from  W from E line  L lead  July 30,1912  Braley Rd. 753.9 ft.  Acushnet Ave. 4.6 ft.			6-23-	942501334
	6/24/94	: tap	reamed	
Nfrom S line House 4.9 ft.				
Jan. 21, 1975 Renewed from the main to a point 14 ft.				
14 ft 3/4" Copper tubing 1 wipe joint 3/4" x 3/4" Fig. 413				
	90			
6/24/94: Renewed from main to a point 4.0ft Stock: 4ft 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp				
1-3/4x5/8 Fig 413				
6-3-08 - NE Pressure Project - City tied service into new 12"				
main. Renewed service from main to property line				
32 ft - 3/4" copper tubing; 1 -5/8" lead to cop adapt. xxs Foreman: Frank Bento		X-1-		
12/19/17: Lead service replacement progrsm contractor: P.gioioso & sons Type: CU, Diameter 1, Water Pressure 50 Distance from main to curl stop N/A Distance curl stop to meter 30.4' Distance from curl face to curl stop 2.3'				
Type: CU, Diameter 1, Water Pressure 50				
Distance from Curi face to meter 30.4				
depth of service 4.0'				
total length of new pipe installed 30.4'				
curl stop replaced NO: size 3/4" corpration replaced NO: size 3/4"				
Corpration replaced NO: size 3/4" Ball valve YES size 1"				

