

APPLICATION No.: #14804

TAP CLEARED

LOCATION: 2373 Acushnet Ave., N x Kenmore St.

DATE

BEF.

AFT.

REMARKS

OWNER: Pine Grove Cemetery

31-313

MEASURES:

6" &amp; 4"

Cast Iron

July 20, 1912

S x S line McGee St.

43.8 ft.

E x W line Acushnet Ave.,

11.5 ft.

S x C hydrant opposite McGee St.

54.1 ft.

S x N line cemetery

74.6 ft.

6" Chapman gate - iron box

5/9/07 Renewed from main to curb stop. Stock: 5 ft. 3/4" copper tubing; 3/4" x 3/4" cop-cop cplg., comp; 3/4" x 3/4" Fig. 413

Note: 1st. service S x SL greenhouse Rose, III

- - - - -

[illegible]



TAF CLEARED

2373

#14804

REMARKS

OWNER:

6" & 4"

July 20, 1912

43.8 ft.

11.5 ft.

54.1 ft.

74.6 ft.

6" Chapman gate - iron box.

7/28/77 Repaired 4" C.I. service at Pine Grove Cemetery.

4" Smith Blair #227 7½" wide Repair Sleeve

Measures of Sleeve:

S x S line new green house bldg. 451 ft.

1981 Oct. 3 - Replaced a 6" Chap. gate valve with a 6" Mueller gate valve during Cement lining the area.

1 - 6" Mueller Gate Valve, Mech. 1 - #10 Cald. 664 gate box, compl.

2 - 15" of 6" C.I.C.L. Ductile Pipe

2 - 6" Smith Blair #441 cast cplg.

Measure :

S x S line McGee St. 39 ft.

E x W line Acushnet Ave. 8 ft.

June 22, 1984 renewed from main to a point 5.5 ft.

This is the first service off the 6" #14804

5.5 ft. - 3/4" copper tubing      1 - 3/4" curb stop

1 Caldwell stop box, compl. 5/8" x 3/4" fig. 413

Tap reamed



RGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
August 20, 1985									repaired 3/4" service off 4" main inside cemetery.
5 ft.	-	3/4"	copper tubing;	1 -	3/4"	curb stop;	1		Caldwell stop box
1 -	3/4"	x 3/4"	Fig. 413						
May 6, 1992									Cemetery Dept. broke tap off 4" main while digging. Repaired by installing
a 4" x	3/4"	D.S. Service	Saddle, 2.6 ft.	-	3/4"	Copper tubing	(	6"	pc. outside curb stop)
1 -	3/4"	curb stop,	1 Caldwell Stop Box, compl.	1 -	5/8"	x 3/4"	lead to	copper adaptor	XS
Location:	S x S	line office bldg.	8.5 ft.						
	W x W	line office bldg.	92.0 ft.						
This is the	service for	water spigot	in road	in front	of office.				
May 10, 1995	-	Cemetery Dept.	hit 4" main	-	Section 21-	Installed	a 4"	SMith Blair #226	cplg. 7 1/2"W
location of	cplg:	N x N	edge of office road	91 ft.,	E x E	line of road	10 1/2	ft.	
12/20/06									
Repaired	1"	service off	4" main	inside	cemetery	in parking	lot	in front	of office bldg.
Stock:	5 ft.	1"	copper tubing;	2 -	1"	x 1"	cop-cop cplg.,	comp.	See sketch Bento