

APPLICATION No.: 14814 5/8" H lead

TAP CLEARED

LOCATION: 3906 Acushnet Ave.

OWNER: Jos. Hanson

MEASURES: 5/8"

~~H lead~~

COPPER

July 16, 1912

S from

Braley Rd.

1176.6 ft.

W from E line

Acushnet Ave.

8.8 ft.

N from S line

House

5.9 ft.

2/1/07 Renewed from main to property line. Stock: 45 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead to cop adapt. XXS; 5/8" x 3/4" Fig. 413

Also repaired broken 15" service drain. Stock: 3 ft. 15" PVC; 2 - 15" clay-plastic fernco Monty

9/29/07 - NE Pressure Project - Tied into new 12" main
Renewed service from main to a point 4 ft.

Stock: 4 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg. comp. D. Perry

3/28/18: Lead service line replacement program
Contractor: P. Gioioso & sons.

Type: Cu, Diameter 1", Water Pressure 59 @ meter
Distance curb stop to meter 39.9'

Distance from curb face to curb stop 4.2'

Depth of service 4.6'

Total length of new pipe installed 42.9'

Curb stop replaced NO: Size N/A

Corporation replaced NO Size N/A

Ball valve furnished YES: Size 1"

Distance from main to curb stop (ft): N/A

DATE

BEF.

AFT.

REMARKS

2/1/07

Tap reamed

METER HISTORY

CHARGE OUTS

[illegible]