APPLICATION No.:14817 3/4 " Llead		TAP CLEARED 1017 1767				
LOCATION: 4299 Acushnet Ave.	/	DATE	BEF.	AFT.	REMARKS	V
OWNER: Leo Chausse	V	12/11/05	830	am 2	005-510 2793	5
		12/14/0			Reamed	
MEASURES: 3/4" L lead August 15,	1912					
N from Peckham St. 616.1 ft. E from W line Acushnet Ave. 9.0 ft.						
N from S line house 1.0 ft.						
$3/14/90$: Renewed from $\frac{1}{2}$ outside curb stop to	rop					
line. Stock: 8ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 2-3/4x5	/8					
lead to cop adaptxxs						
12/14/05 Renewed from main to curb stop. Stock: 12 ft. 3/4" copper tubing; 5/8" x 3/4" Fig. 413; Tap reamed						1
				· ·		
9/10/08 - North End Pressure Project - Tied corries into nov						
9/10/08 - North End Pressure Project - Tied service in 12" water main	to new					
12 ft - 3/4" copper tubing; 1 - 3/4" cop to cop cplg comp Foreman: Danny Perry						
12/7/2017: Lead service line replacement, program Contractor: P. Gioioso & sons						
Type: Cu, Diameter 1" Water pressure 60 Distance from curB stop to meter 28.0						
Distance from curB stop to meter 28.00						
Distance from curl face to curl stop 1.5'						
CurB stop replaced N/A Corpration Replaced N/A		-				
Ball valve furnished 1" size1" used 3/4"x1" union@ stap						
Total length of new pipe installed (ft): 28.0						
		1	The second second		The state of the s	

