

APPLICATION No.: 1483 1 5/8" H lead

TAP CLEARED

K 1084V

LOCATION: 3913 Acushnet Ave.

OWNER: Otis A. Sissors

MEASURES: 5/8"

S from

E from W line

N from S line

H lead ~~Copper~~ July 17, 1912

Braley Rd. 1113.7 ft.

Acushnet Ave. 8.3 ft.

House 5.6 ft.

DATE

BEF.

AFT.

REMARKS

NOV 5 - 1981

Reamed

11/16/05

Tap Reamed

NOV 5 - 1981 - Installed 1.0 ft. - 3/4" copper from main.
 1.0 ft. - 3/4" copper; 5/8" x 3/4" lead-cop. adapt. XXS;
 5/8" x 3/4" Fig. 413

11/16/05 Renewed from main to property line
 Stock: 18' of 3/4" copper tubing, 3/4" curb stop, stop box,
 5/8 x 3/4 lead to copper adapt. xs, 5/8 x 3/4 fig. 413
 Tap reamed

9/29/07 - NE Pressure Project - Tied service into new 12" main
 Renewed from Main to a point 10 ft.
 Stock: 10 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop
 cplg. comp. D. Perry

3/12/18: Lead service line replacement program phase 1
 contractor: P. gioioso & sons
 Type CU: Diameter 1: Water Pressure 60
 Distance from main to curb stop N/A
 Distance curb stop to meter 11.3'
 Distance from curb face to curb stop 3.2'
 Depth of service 5'
 Total length of pip installed 14.3'

METER HISTORY

CHARGE OUTS

[illegible]