

14832

## TAP CLEARED

8 Howland Terrace

Frank Fernandes Et Ux

3/4" L July 16, 1912

S from Cherry St. 95.7 ft.

W from E line Howland Terr. 5.2 ft.

S from N line house 12.8 ft.

Oct. 22, 1971 Renewed from  $\frac{1}{2}$  ft. outside curb stop to property line.

7 ft. - 3/4" Copper tubing	Stop Box
3/4" Hays curb stop	2 wipe joints

Sept. 12, 1979 Installed a new 2" copper main on Howland Terrace. This service was renewed from the main to 1 ft. from main.

Stock:-

2" x 2" x 3/4" Copper tee 1 ft. - 3/4" Copper tubing  
1 - 3/4" Curb Stop (acts as tap - buried)

Main to meter lead renewal.

Contractor DPI – Rui Martin 11.18.2024

(3-4)" Ball 3/4" Ball valve (UOM:1 ea), MeterCou 3/4" Meter Coupling p-(3-4)(UOM:2 ea)

CI-CRB-B cast iron curb stop box (UOM: 1ea), CSValve- 3/4" Curb stop valve (3-4")

(UOM:1 ea), (3-4)" 3/4 Propress 90 Prope SS 90 (UOM: 2 ea), 3/4" 3/4" Copper Tubing

Type-K Copper (WOM: 42 ft)

## METER HISTORY

[illegible]

## CHARGE OUTS