

APPLICATION No.: 14893

TAP CLEARED

LOCATION: 123 Rockland St

OWNER:

31-313

MEASURES: W X Bonney St 61.0 ft
S X N Line Rockland St 6.0 ft
E X E Line House 6.4 ft
1" Copper Service
10/25/2018 Lead Service Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 90
Distance from curb stop to main (ft) 25
Distance from curb stop to meter (ft) 38
Distance from curb stop to curb face (ft) 1.5
Depth of service (ft) 4.5
Total length of new pipe installed (ft) 63
Curb stop replaced: Yes size 1"
Corporation replaced: Yes size 1"
Ball valve replaced: Yes size 1"
Remarks: two new existing gas pipe on street.
4" gas pipe is 5 LF from the curb of the sidewalk
2" gas pipe is 6 LF from the curb of the sidewalk
Both are 3 VF from the top of pipe to to of grade.

DATE

BEF.

AFT.

REMARKS

[illegible]