

155- 157 Florence , S.W. Cor. Hillman		APPLICATION No.: 14024				TAP CLEARED			
LOCATION:	OWNER:	MEASURES:	DATE	BEF.	AFT.	REMARKS			
	Vincent Vanni								
		5/8"							
		W from Florence 32.0							
		N from S line Hillman 8.5							
		E from W line House 6.2							
Oct. 31, 1977: Leak at curb stop. Renewed 6" outside of prop. line.									
8 ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to cop. adapt.									
XS; Caldwell stop box; (house right on line-no one home to talk to									
about renewing into cellar)									
8/26/08 - West End Water Main Rehab Contract # 4 - Perrina Const.									
Renewed water service from main to property line									
16 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;									
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM									

[illegible]

CHARGE OUTS