

SERVICE

Application No. 15028

St. & No.

19

Taber, N.S., W. of Page

Size Pipe

1"

Kind Pipe

L lead

Laid

Dec. 17, 1912

W

from

Page

St. 206.0 ft.

S

from

N

line

Taber

St. 9.0 ft.

E

from

E

line

building

St. 4.8 ft.

City

33

ft. Earth

Taker

1.25

25¢

Labor

ft. Earth ctg.

1 50

32

ft. Pipe

90

ft. Pipe

19 80

2 lb. solder

0 56

2 00

Trench dug by taker.

23 86

7-30-57 Service leak, renewed from meter to a point 36 ft. from meter using 36 ft. of 1" copper tubing type K, soft.
1-8-62, ser. leak, renewed from curb stop to a point 2 ft. inside curb stop using 2 ft. 1" cop. tub., 2 lbs. wiping solder, Lehot comp. 1 hr.