

APPLICATION No.: 15069

TAP CLEARED ✓

LOCATION: 1 Rivet St.

OWNER: Frank S. Tavares

MEASURES:

5/8"	H lead	Mar. 5, 1913
W from W line	So. Front St.	XXXXXX 3.6 ft.
S from N line	Rivet St.	XXXXXX 6.0 ft.
S from S line	house	4.0 ft. 10.5 ft.

 September 18, 1967 Renewed from $\frac{1}{2}$ ft. outside curb stop to inside of cellar.

15 $\frac{1}{2}$ ft. of 3/4" copper tubing used. Total

8 $\frac{1}{2}$ ft. of 3/4" copper tubing from $\frac{1}{2}$ ft. outside curb stop to prop. line.

7 ft. 3/4" copper tubing from property line to inside of cellar.

1 3/4" curb stop. Mueller. 1 wipe joint

 August 6, 1968 Renewed from main to curb stop.

21 ft. of 3/4" copper tubing used. Total.

1 3/4" x 3/4" fig. 413 1 Buffalo stop box. Complete

(Old stop box was broken and pieces returned to the repair shop for scrap.)

 J.F. Kennedy Hwy. Proj.

June 16, 1983 Renewed from the main to the curb stop.

14 ft. - 3/4" copper tubing 1-3/4" corp. tap

1-Caldwell stop box Reused same curb stop

 Main to prop. line 20.0 ft.

[illegible]