

APPLICATION No.: 15093

TAP CLEARED

LOCATION: ~~15-17~~ Lindsey W. S., N. of Court

OWNER: A. Aikes

MEASURES: 5/8"

03/27/1913

N from	Court	221.5 ft.
E from W line	Lindsey	6.7 ft.
N from S line	house	20.0 ft.

10/8/91: TAP REAMED

10/25/96 964306610

March 18, 1970 Renewed from 1/2 ft. outside curb stop to the property line.

6 1/2 ft. - 3/4" Copper tubing 2# wiping solder
2 wiped joints 3/4" Curb stop
- - -

10/8/91: Renewed from main to prop line

Stock: 19ft. 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs

1- 3/4x5/8 Fig.413 =====

Oct 25, 1996: poor pressure-tap reamed

Same Fig 413

=====

9/12/08 - West End Water Main Rehab Contract #4 - Perrina Const.

Renewed service from main to a point 4 ft

4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]