

APPLICATION No.: 15116

TAP CLEARED P334-0008

LOCATION: 606 Allen St.

OWNER: Roland Hopwood

DATE

BEF.

AFT.

REMARKS

8-23-83

Tap reamed

MEASURES: 5/8"

~~L~~ lead COPPER Apr. 8, 1913

W from Rockdale Ave. 83.7 ft.

N from S line Allen St. 6.8 ft.

W from E line house 7.3 ft.

Nov. 7, 1972 Renewed from 6" outside curb stop to the property line.

8½ ft. - 3/4" Copper tubing 3/4" Hays curb stop
2 lbs. wiping solder Caldwell Stop Box

- - -

Aug. 23, 1983 Renewed from main to a point 4 ft. from main.

4 ft. - 3/4" copper tubing 1-5/8" x 3/4" Fig. 413

1-5/8" x 3/4" lead-cop. adapt. XXS

- - -

9-4-01 Silva Const. renewed from main to curb stop. Stock by Cont.

9ft. - 3/4" Copper tubing, 1- 3/4" Curb Sotp, 1 - Caldwell Stop Box,

1-5/8"x3/4" Fig. 413. Silva Const. to maintain cut. Report by B. Donovan/CDM

METER HISTORY

CHARGE OUTS

[illegible]

15116

606 Allen St

APPLICATION No.:

TAP CLEARED

LOCATION:

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

5/30/2019: :Lead service line replacement program

Phase 1,

Contractor: P.Gioioso & Sons

Type: CU, Diameter 1, Water Pressure 60

Distance cur^A stop to meter 43'Distance from cur^B face to curB stop 2.5'

Depth of service 4.5'

Total length of new pipe installed 43'

CurB stop replaced:NO Size N/A

Corporation replaced: NO Size N/A

Ball Valve furnished YES Size N/A

Remarks: Existing drain pipe runs BVF from
top of pipe to top grade of sidewalk

6 LF of 6" PVC with 2 ferncos were used

to repair&replaced the portion Broken during excavation

Distance from main to curb stop (ft): N/A

METER HISTORY

CHARGE OUTS

[illegible]