

APPLICATION No.: 15201

TAP CLEARED F 33824

LOCATION: 380 Hillman

OWNER: A Pereira

MEASURES: 5/8"

W from	Florence	143.5 ft.
N from S line	Hillman	8.0 ft.
W from E line	House	9.0 ft.

May 4, 1965 Renewed service from 6" outside curb stop to 4' inside curb stop
4 1/2' 3/4" coppertubing
3/4" cop. to cop. stop, fig. 415 2 lbs. wiping solder

June 15, 1981: Renewed from inside of curb stop to inside of cellar.
13.0 ft.-3/4" copper (5.0 ft. ins.)
Same curb stop
1-Stop box

8/26/08 - West End water Main Rehab Contract # 4 - Perrina Const.
Renewed water service from main to curb stop
8.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]